

Stormwater Best Management Practice Certification For All Construction Activities

<u> </u>		
Project Name	Building/Grading Permit #	
Project Location		era eranolation de management
Owner Name	Contractor Name	•
Owner Address	Contractor Address	14
Owner Phone	Contractor Phone	
Owner FAX/Email	Contractor FAX/Email	

Background: To meet the requirements of the Los Angeles County Municipal Stormwater Permit (NPDES no. CAS004001 Order No. 01-182), minimum requirements for sediment control, erosion control and construction activities must be implemented on each project site.

Instructions: The following conditions shall be either incorporated as Notes or attached to the approved construction/grading plans and represent the minimum standards of good housekeeping which must be implemented on all construction projects.

Minimum Requirements to prevent Sediment and Pollutant transport from the site to streets, drainage facilities, receiving waters or adjacent properties by wind or runoff:

Sediment Control:

- o <u>Eroded sediments generated on the project site</u> shall be retained on site using Best Management Practices (BMPs) and may not be transported from the site via sheet flow, swales, area drains, natural drainage course or wind.
- O <u>Vehicle traffic</u> may not track sediments and other materials from the site. The construction entrance roadways must be stabilized so as to inhibit sediments from being deposited into the public way.
- O Accidental depositions must be swept up immediately and may not be washed down by rain or by any other means.
- o Catch Basins must be protected when working nearby.
- O Slopes/Hillside susceptible to erosion shall be controlled either by covering or planting and maintenance of vegetation.
- Construction Materials Control: Construction-related materials, wastes, spills, or residues shall be retained at the project site.
 - Excess or waste concrete may not be washed into the public way or any drainage system. Provisions shall be made to retain concrete wastes on-site until they can be appropriately disposed of or recycled. Vacuum all concrete saw cutting.
 - O Trash and construction-related solid wastes must be deposited into a covered receptacle to prevent contamination of rainwater and dispersal by wind.
 - O <u>Fuels, oils, solvents and other toxic materials</u> must be stored in accordance with their listing and are not to contaminate the soil nor the surface waters. All approved toxic storage containers are to be protected from the weather. Spills must be cleaned up immediately and disposed of in a proper manner. Spills may not be washed into the drainage system. Leaking equipment must be repaired immediately.
 - o <u>Stockpiles</u> of earth and other construction-related materials must be protected from being transported from the site by wind or water and must be covered with tarps or plastic.
- Non Storm Water Runoff: Non-storm water runoff from equipment and vehicle washing and any other activity shall be contained at the project site.

BMP Examples: Examples of erosion and sediment control BMPs for const	ruction sites can be found at www.cabmphandbooks.com.
Water Quality Control Board found at http://www.swrcb.co	oil will need to submit a Notice of Intent (NOI) to the Regional ca.gov/stormwtr/construction.html (at Construction General NOI and check. A local Storm Water Pollution Prevention permit approval. Instructional information can also be obtained
Certification: As the architect/engineer, contractor and project owner of monitored, and maintained to ensure their effectiveness. I necessary to control storm water pollution from sediments comply with these requirements.	record I certify that the selected BMPs must be installed, I have read and understand the requirements listed above, s, erosion, and construction materials, and I certify that I will
Architect/Engineer or Contractor of Record Name(if applicable)	Title
Architect/ Engineer or Contractor of Record Signature	Date
Legal Landowner Name	Title

Legal Landowner Signature_____